



**BELLEVILLE**  
PUBLIC LIBRARY

## **BELLEVILLE PUBLIC LIBRARY AND COMMUNITY CENTER**

### **PROJECT UPDATE**

#### **MONTH OF APRIL**

- Site preparation began
- Trees and stumps were removed
- Site utilities were installed
- A socially distant groundbreaking ceremony was held
- Excavation for the foundation began
- Forming of concrete footings and forms for the concrete walls are in place
- Footings, foundation and frost walls will be poured

#### **COMING UP IN MAY**

- Underground plumbing and electrical will be installed
- The site will be backfilled
- Flatwork will be poured
- Concrete masonry walls at the bathrooms will be set
- Structural steel work will begin