



# BELLEVILLE PUBLIC LIBRARY AND COMMUNITY CENTER

## PROJECT UPDATE

### MONTH OF DECEMBER

- Drywall finish was completed
- Cabinetry and wood door frames were installed
- Folding partitions, countertops, and tile were installed
- Exterior stone, brick, EIFS, and landscaping were completed
- Painting was completed
- Brick veneer was installed at the fireplace
- Exterior stone and brick continued
- Electrical, plumbing, and mechanical installation continued
- Electrical finish and fire protection started
- LVT flooring, ACT grid, and trim started

### COMING UP IN JANUARY

- Folding partitions and fencing for data will be installed
- Exterior signage, gutters, and downspouts will be installed
- LVT flooring, ACT tile, and trim will be completed
- Fire protection, electrical, plumbing, and mechanical installation will be completed
- Carpeting, decorative trees, and the wood mantle will be installed
- Toilet partitions, window coverings, marker boards, interior signage, and book drop will be installed
- The building will be completed