



BELLEVILLE PUBLIC LIBRARY AND COMMUNITY CENTER

PROJECT UPDATE

MONTH OF JANUARY

- Exterior stone and brick were completed
- Circulation desk and countertops were installed
- LVT flooring, ACT grid, and trim were installed
- People counting sensor was installed
- Fire extinguishers were installed
- Fire protection, electrical, plumbing, and mechanical trim out began
- Door hardware and carpet installation began
- A/V installation began

COMING UP IN FEBRUARY

- Fire protection, electrical, plumbing, and mechanical trim out will be completed
- Door hardware and carpet installation will be completed
- A/V installation will be completed
- Exterior signage, gutters, and downspouts will be installed
- Folding partitions will be installed in the community space
- The tree will be installed
- Fencing for IT closet will be installed
- Window coverings and interior signage will be installed
- Final inspections will take place
- Substantial completion will take place