



# BELLEVILLE PUBLIC LIBRARY AND COMMUNITY CENTER

## PROJECT UPDATE

### MONTH OF NOVEMBER

- Sound insulation and interior framing were completed
- Sidewalks, paving, and striping were completed
- Knox box(s) were installed
- Drywall finish will be completed in the Library portion
- Exterior stone and brick continues
- Electrical, plumbing, and mechanical installation continues
- Painting and EIFS will begin

### COMING UP IN DECEMBER

- Electrical, plumbing, and mechanical installation continues
- Exterior stone, brick, and EIFS will be completed
- Landscaping will be completed
- Painting will be completed
- Drywall finish will begin in the Community portion
- Cabinetry and wood door frames will be installed
- Exterior signage will be installed
- Folding partitions, countertops, and tile will be installed
- Brick veneer will be installed at the fireplace
- Gutters and downspouts will be installed
- Electrical finish and fire protection will begin
- LVT flooring, ACT grid, and trim will begin
- Fencing for data will begin

